



Town of Chatham

Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – June 6, 2025

Contact: Robert Faley
Director of Public Works
(508) 945-5155; rfaley@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1C-5 – Oyster Pond Sewer Extension (1C-5), Dig It Construction LLC will be continuing work on the Phase 1E-2 – Stage Harbor Road Sewer Extension Project (1E-2), and Robert B. Our Co., Inc. will be continuing work on the Mill Pond Pumping Station Upgrade (MPPS) as outlined below.

Saturday, June 7th:

1C-5:

- Tentative: continued water work is planned on Kelley Lane 7AM – 2PM. ***Local traffic only. Police detail(s) will be on-site and signage in place to assist residents.***

Work for the week of June 9th – June 13th:

1C-5:

- Continued water work is planned on Kelley Lane. ***Local traffic only. Police detail(s) will be on-site and signage in place to assist residents.***
- Thursday 6/12 and Friday 6/13: Pavement preparation and paving is planned on Kelley Lane and Pond View Lane. ***Local traffic only. Police detail(s) will be on-site and signage in place to assist residents.***
- Sewer work is planned to begin on Smith Street at the intersection with Vineyard Avenue. ***Local traffic only, detour will be in place. Police detail(s) will be on-site and signage in place to assist residents.***

1E-2:

- No work planned

MPPS:

- Continued site work is planned at the Mill Pond pumping station site (85 Mill Pond Road).

Two Week Look Ahead (6/16 – 6/20):

1C-5:

- Continued sewer work is planned on Smith Street. *Local traffic only, detour will be in place. Police detail(s) will be on-site and signage in place to assist residents.*

1E-2:

- No work planned

MPPS:

- Continued site work is planned at the Mill Pond pumping station site (85 Mill Pond Road).

Three Week Look Ahead (6/23 – 6/27):

1C-5:

- Continued sewer work is planned on Smith Street. *Local traffic only, detour will be in place. Police detail(s) will be on-site and signage in place to assist residents.*

1E-2:

- No work planned.

MPPS:

- Continued site work is planned at the Mill Pond pumping station site (85 Mill Pond Road).

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

Sewer construction updates are being posted to the Town's website under the "Projects" icon as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###