



Town of Chatham
Department of Public Works
221 Crowell Road
Chatham, MA 02633



Tel: (508) 945-5155 (508) 945-5150 Fax: (508) 945-5152

www.chatham-ma.gov

October 23, 2025
Contact: Robert Faley
Director of Public Works
(508) 945-5155; rfaley@chatham-ma.gov

For Immediate Release

Sewer and Road Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1C-5 – Oyster Pond Sewer Extension (1C-5) and Dig It Construction LLC will be continuing work on the Phase 1E-2 – Stage Harbor Road Sewer Extension Project (1E-2) as outlined below.

Lawrence Lynch will be milling and paving various roads in Chatham as outlined below.

Work for the week of October 27th – October 31st:

1C-5:

- Continued site work is planned at the Oyster Pond Condominiums (OPC) pumping station (1233 Main Street).
- Sewer testing is planned for Monday 10/27 and Tuesday 10/28 on project roads. Manhole pavement patching is also planned this week on project roads. ***Police detail(s) and signage will be in place in the vicinity of the work.***
- Tentative - continued electrical work is planned at the Pond View West and Independence Lane pumping station sites.

1E-2:

- Continued site work is planned at the pumping station (Old Mill Boat Yard / Harbormasters Garage).

Paving:

- Monday 10/27: Old Queen Anne Road will be milled from Old Comers Road to Jean Dan Lane. There will be a one-way detour in place westbound from 137 (Meetinghouse Road) to Sam Ryder Road and alternating traffic from Sam Ryder Road to Old Comers Road.

- Tuesday 10/28: The milled section of Old Queen Anne Road will be paved with the same detours as noted above. Shore Road will be milled from Route 28 to 563 Shore Road. Northbound traffic will be detoured (giving access to vehicles coming off Route 28).
- Wednesday 10/29: Shore Road and Stony Hill Road will be paved with similar detours as noted.
- Motorists are encouraged to avoid these areas or seek alternate routes during these days.

Two Week Look Ahead (11/3 – 11/7):

1C-5:

- Continued site work is planned at the Oyster Pond Condominiums (OPC) pumping station (1233 Main Street).
- Tentative - continued electrical work is planned at the Pond View West and Independence Lane pumping station sites.
- Tentative – final pavement restoration is planned on project roads. ***Police detail(s) and signage will be in place in the vicinity of the work.***

1E-2:

- Continued site work is planned at the pumping station (Old Mill Boat Yard / Harbormasters Garage)

Three Week Look Ahead (11/10 – 11/14):

1C-5:

- Continued site work is planned at the Oyster Pond Condominiums (OPC) pumping station (1233 Main Street).
- Tentative – final pavement restoration is planned on project roads. ***Police detail(s) and signage will be in place in the vicinity of the work.***

1E-2:

- Work schedule to be determined.

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

Sewer construction updates are being posted to the Town's website under the "Projects" icon as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###