



Town of Chatham
Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – February 2, 2023

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

For Immediate Release

Sewer Construction

Chatham – C.C. Construction, Inc. will continue work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A) and for the Queen Anne Pumping Station (QAPS) Upgrade as outlined below. N&M Excavating LLC will continue work for the Crowell Road Phase 2 & Chatham Fish Pier Infrastructure Project (Crowell Road Phase 2 & CFP) as outlined below.

Due to extreme weather expected tomorrow, February 3rd no work expected at the Queen Anne Pump Station site.

Work for the week of February 6th – February 10th:

1D-2A:

- Continued sewer work is expected on Meetinghouse Road, work is progressing north from the Rt. 28 intersection. *Detour utilizing Morton Road in place. Traffic heading to Commerce Park to be accessed by Main Street.*
- Sewer pipe delivery expected on Monday 2/6. To be staged in a portion of the Bike Path parking lot (Meetinghouse Road).
- Tentative site work at Pump Station #3 (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- No work expected.

QAPS:

- Site work at pump station site expected (40 Queen Anne Road; SE corner of Queen Anne Road and Oyster Pond Furlong). ***One lane expected to be closed on Queen Anne Road between the intersections of Oyster Pond Furlong and Route 28. Police detail(s) will be on-site to assist motorists.***

Two Week Look Ahead (2/13 – 2/17):

1D-2A:

- Sewer work is expected to commence on Middle Road. ***Traffic plan to be determined.***
- Tentative site work at Pump Station #3 (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- No work expected.

QAPS:

- Site work at pump station site expected (40 Queen Anne Road; SE corner of Queen Anne Road and Oyster Pond Furlong). ***Police detail(s) as needed to facilitate traffic and assist motorists.***

Three Week Look Ahead (2/20 – 2/24):

1D-2A:

- Continued sewer work is expected on Middle Road. ***Traffic plan to be determined.***
- Sewer work on the Bike Path expected to commence, work will start from Meetinghouse Road and proceed toward the Chatham WWTF.
- Tentative site work at Pump Station #3 (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- Work area to be determined.

QAPS:

- Site work at pump station site expected (40 Queen Anne Road; SE corner of Queen Anne Road and Oyster Pond Furlong). ***Police detail(s) as needed to facilitate traffic and assist motorists.***

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

The website formerly used for project updates (<http://www.chathamscproject.info>) is no longer being updated as the information is now available on the Town's website under the Projects link. If you have this site bookmarked, please update with the new link to the Town's website. Sewer construction updates are being posted to the Town's website as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###