



Town of Chatham
Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – February 23, 2023

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

For Immediate Release

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A) and for the Queen Anne Pumping Station (QAPS) Upgrade as outlined below. N&M Excavating LLC will be continuing work for the Crowell Road Phase 2 & Chatham Fish Pier Infrastructure Project (Crowell Road Phase 2 & CFP) as outlined below.

Update on work for Thursday & Friday, February 23rd – 24th:

1D-2A:

- Continued sewer work along the Old Colony Rail Trail (bike path) is expected, work will start from the Water Pollution Control Facility (WPCF) and proceed west towards Meetinghouse Road. ***For public safety reasons, the bike path between the entrance to the WPCF and Meetinghouse Road will be closed to bikers and pedestrians Thursday, 2/23, through Friday, 2/24, to allow construction of the sewer into the WPCF.***

Work for the week of February 27th – March 3rd:

1D-2A:

- Continued sewer work is expected on Middle Road. ***Road is closed to thru-traffic, motorists are being directed to exit via Sam Ryder Road.***
- Continued sewer work along the Old Colony Rail Trail (bike path) is expected, work will start from the Water Pollution Control Facility (WPCF) and proceed west towards Meetinghouse Road. ***For public safety reasons, the bike path between the entrance to***

the WPCF and Meetinghouse Road will be closed to bikers and pedestrians Monday, 2/27 through Wednesday, 3/1, to allow construction of the sewer into the WPCF.

- Sewer work is expected to commence on the bike path between Morton Road and Meetinghouse Road, direction of construction to be determined. ***For public safety reasons, it is expected the bike path will be closed to bikers and pedestrians Thursday, 3/2 through Friday 3/3, to allow for construction of the sewer.***
- Continued site work at Pump Station #3 expected (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- Continued drainage work expected on Crowell Road between Tip Cart Drive and Kendrick Harvest Way. ***Traffic will be detoured via Main Street to Old Harbor Road to Barcliff Avenue to Crowell Road.***

QAPS:

- Continued site work at pump station site expected (40 Queen Anne Road; SE corner of Queen Anne Road and Oyster Pond Furlong). ***Police detail(s) as needed to facilitate traffic and assist motorists. One lane closure expected on Monday, 2/27.***

Two Week Look Ahead (3/6 – 3/10):

1D-2A:

- Continued sewer work expected on Middle Road. ***Traffic plan to be determined.***
- Continued sewer work along the Old Colony Rail Trail (bike path) expected, work will be between Morton Road and Meetinghouse Road, direction of construction to be determined. ***Closures of the bike path to be determined.***
- Continued site work at Pump Station #3 expected (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- Work area to be determined.

QAPS:

- No work expected.

Three Week Look Ahead (3/13 – 3/17):

1D-2A:

- Continued sewer work expected on Middle Road. ***Traffic plan to be determined.***
- Continued sewer work along the Old Colony Rail Trail (bike path) expected, work will be between Morton Road and Meetinghouse Road, direction of construction to be determined. ***Closures of the bike path to be determined.***
- Continued site work at Pump Station #3 expected (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- Work area to be determined.

QAPS:

- No work expected.

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

The website formerly used for project updates (<http://www.chathamscproject.info>) is no longer being updated as the information is now available on the Town's website under the Projects link. If you have this site bookmarked, please update with the new link to the Town's website. Sewer construction updates are being posted to the Town's website as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###