



Town of Chatham

Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE: April 13, 2023

Media Contact:

Robert Duncanson, Ph.D.
Director of Health & Natural Resources
(508) 945-5165
rduncanson@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A) and for the Queen Anne Pumping Station (QAPS) Upgrade as outlined below. N&M Excavating LLC will be continuing work for the Crowell Road Phase 2 & Chatham Fish Pier Infrastructure Project (Crowell Road Phase 2 & CFP) as outlined below.

Work for the week of April 17th – April 21st:

1D-2A:

- Commence water work on Mill Hill Road, work will begin at the intersection on Meetinghouse Road. **Traffic limited to one lane alternating traffic.**
- Continue sewer lateral work on Meetinghouse Road, work is continuing north from Route 28 towards Middle Road. **Detour utilizing Morton Road will be in place.**
- Continued site work at Pump Station #3 expected (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- No work planned.

QAPS:

- No work planned.

Two Week Look Ahead (4/24 – 4/28):

1D-2A:

- Continue water work on Mill Hill Road. *Traffic is limited to one lane alternating traffic.*
- Continue sewer lateral work on Meetinghouse Road, work is continuing north from Route 28 towards Middle Road. *Detour utilizing Morton Road will be in place.*
- Continued site work at Pump Station #3 expected (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- No work planned.

QAPS:

- No work planned.

Three Week Look Ahead (5/1 – 5/5):

1D-2A:

- Continue sewer work on Mill Hill Road. *Traffic is limited to one lane alternating traffic.*
- Continued site work at Pump Station #3 expected (Meetinghouse Road).

Crowell Road Phase 2 and CFP:

- No work planned.

QAPS:

- Site work expected at pump station site (40 Queen Anne Road; south side of Queen Anne Road and Oyster Pond Furlong intersection).

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

The website formerly used for project updates (<http://www.chathamscproject.info>) is no longer being updated as the information is now available on the Town's website under the Projects link. If you have this site bookmarked, please update with the new link to the Town's website. Sewer construction updates are being posted to the Town's website as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

####