



Town of Chatham

Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – October 13, 2023

Media Contact:

Robert Faley, Director of Public Works
Town of Chatham
(508) 945-5155
rfaley@chatham-ma.gov

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A) and for the Queen Anne Pumping Station (QAPS) Upgrade as outlined below. N&M Excavating LLC will be continuing work for the Crowell Road Phase 2 & Chatham Fish Pier Infrastructure Project (Crowell Road Phase 2 & CFP) as outlined below.

Work for the week of October 16th – October 20th:

1D-2A:

- ***Wednesday 10/18 through Friday 10/20***, milling of the roadway in preparation for final paving is expected to commence on Meetinghouse Road between the intersection with Route 28 and Stage Coach Drive, work will be progressing north from the Route 28 intersection. ***It is expected that one lane will remain open, if that is not feasible, a road detour utilizing Morton Road will be in place. Police details and signage will be in place to assist motorists.***
- Continued drainage improvements work on Balfour Lane. ***Police detail will be on-site to assist residents with access.***
- ***Wednesday 10/18 through Friday 10/20***, water trench work expected on Morton Road. ***Police detail will be on-site to assist residents with access.***
- CCTV work is expected to commence on Meetinghouse Road, followed by Middle Road and Morton Road. ***Police detail(s) will be on-site in the vicinity of the work.***
- Continued site work at Pump Station #3 (Meetinghouse Road) and Pump Station #4 (Twine Field Drive) expected.

Crowell Road Phase 2 and CFP:

- ***Tuesday 10/17 and Wednesday 10/18***, paving is expected to begin at the DPW front parking lot and then to the intersection of Tip Cart Drive near the intersection with Barcliff Avenue.

Traffic to be detoured. If a complete closure is necessary, traffic will be detoured via Crowell Road to Main Street to Old Harbor Road to Orleans Road to Stony Hill Road.

QAPS:

- Site work at pump station site expected (40 Queen Anne Road; south side of Queen Anne Road and Oyster Pond Furlong intersection).

Two Week Look Ahead (10/23 – 10/27):

1D-2A:

- Milling of the roadway in preparation for final paving is expected to continue on Meetinghouse Road between the intersection with Route 28 and Stage Coach Drive, work will be progressing north from the Route 28 intersection. Milling work will then progress to Middle Road and Morton Road. ***It is expected that one lane will remain open, if that is not feasible, a road detour will be in place. Police details and signage will be in place to assist motorists.***
- ***Tentative*** - pavement preparation and paving expected on the Old Colony Rail Trail (bike path) between the Water Pollution Control Facility (WPCF) and Meetinghouse Road. ***For public safety reasons, the bike path between the entrance to the WPCF and Meetinghouse Road will be closed to bikers and pedestrians.***
- Continued site work at Pump Station #3 (Meetinghouse Road) and Pump Station #4 (Twine Field Drive) expected.

Crowell Road Phase 2 and CFP:

- ***Friday 10/27***, sewer testing expected on Crowell Road. ***Police detail(s) will be on-site to assist motorists.***

QAPS:

- Site work at pump station site expected (40 Queen Anne Road; south side of Queen Anne Road and Oyster Pond Furlong intersection).

Three Week Look Ahead (10/30 – 11/3):

1D-2A:

- Continued paving work expected on Meetinghouse Road, Middle Road, and Morton Road.
- Continued site work at Pump Station #3 Meetinghouse Road) and Pump Station #4 (Twine Field Drive) expected.

Crowell Road Phase 2 and CFP:

- Work to be determined.

QAPS:

- Tentative - site work at pump station site (40 Queen Anne Road; south side of Queen Anne Road and Oyster Pond Furlong intersection).

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

The website formerly used for project updates (<http://www.chathamscproject.info>) is no longer being updated as the information is now available on the Town's website under the Projects link. If you have this site bookmarked please update with the new link to the Town's website. Sewer construction updates are being posted to the Town's website as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###