



Town of Chatham

Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – January 26, 2024

Media Contact:

Robert Faley, Director of Public Works
Town of Chatham
(508) 945-5155
rfaley@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A) and for the Queen Anne Pumping Station (QAPS) Upgrade as outlined below. In addition, Dig It Construction LLC will be commencing work on the Phase 1E-2 – Stage Harbor Road Sewer Extension Project (1E-2).

Work for the week of January 29th – February 2nd:

1D-2A:

- Continued site work at Pump Station #3 (Meetinghouse Road) and Pump Station #4 (Twine Field Drive) is expected.

QAPS:

- Site work at pump station site (40 Queen Anne Road; south side of Queen Anne Road and Oyster Pond Furlong intersection) is expected.

1E-2:

- Mobilization is expected this week and the installation of well points at the pumping station site (Old Mill Boat Yard/Harbormasters Garage) and along Stage Harbor Road for site dewatering is expected to commence.

Two Week Look Ahead (2/5 – 2/9):

1D-2A:

- Continued site work at Pump Station #3 (Meetinghouse Road) and Pump Station #4 (Twine Field Drive) is expected.

QAPS:

- Site work at pump station site (40 Queen Anne Road; south side of Queen Anne Road and Oyster Pond Furlong intersection).

1E-2:

- Installation of well points for dewatering expected at the pumping station site (Old Mill Boat Yard/Harbormasters Garage) and along Stage Harbor Road.

Three Week Look Ahead (2/12 – 2/16):

1D-2A:

- Continued site work at Pump Station #3 (Meetinghouse Road) and Pump Station #4 (Twine Field Drive) is expected.

QAPS:

- Site work at pump station site (40 Queen Anne Road; south side of Queen Anne Road and Oyster Pond Furlong intersection).

1E-2:

- Continued dewatering expected at the pumping station site (Old Mill Boat Yard/Harbormasters Garage) and along Stage Harbor Road.

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their access needs are addressed.

Police Details and signage will be in place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

The website formerly used for project updates (<http://www.chathamscproject.info>) is no longer being updated as the information is now available on the Town's website under the Projects link. If you have this site bookmarked please update it with the new link to the Town's website. Sewer construction updates are being posted to the Town's website as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###