



# Town of Chatham

Office of the Select Board  
Town Manager  
549 Main Street  
Chatham, MA 02633



Jill R. Goldsmith  
TOWN MANAGER  
[jgoldsmith@chatham-ma.gov](mailto:jgoldsmith@chatham-ma.gov)

Tel: (508) 945-5105  
Fax: (508) 945-3550  
[www.chatham-ma.gov](http://www.chatham-ma.gov)

## NEWS RELEASE

FOR IMMEDIATE RELEASE – October 11, 2024

Contact: Robert Faley  
Director of Public Works  
(508) 945-5155; [rfaley@chatham-ma.gov](mailto:rfaley@chatham-ma.gov)

### **Sewer Construction Update**

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1D-2A: Route 137 – Morton Road Sewer Extension Project (1D-2A), the Queen Anne Pumping Station (QAPS) Upgrade, and the Phase 1C-5 – Oyster Pond Sewer Extension (1C-5). Dig It Construction LLC will be continuing work on the Phase 1E-2 – Stage Harbor Road Sewer Extension Project (1E-2).

Robert B. Our Co., Inc. will be commencing work on the Mill Pond Pumping Station Upgrade (MPPS) as outlined below.

#### **Work for Friday, October 11<sup>th</sup>:**

##### **1C-5:**

- Contractor is expected to be performing test pits on Kelley Lane to locate utilities in preparation for work next week.

**Work for the week of October 14<sup>th</sup> – October 18<sup>th</sup>: \*\*No Work on Monday 10/14 for Indigenous Peoples' Day/Columbus Day Holiday except for 1C-5 below\*\***

##### **1D-2A:**

- Continued site work at Pump Station #3 (Meetinghouse Road) and Pump Station #4 (Twine Field Drive) is expected.

##### **QAPS:**

- No work planned.

##### **1E-2:**

- Continued site work is expected at the pumping station site (Old Mill Boat Yard/Harbormasters Garage).

**MPPS:**

- Commence mobilization and site work on Mill Pond Road and at the Mill Pond Pumping Station site. **Road closures are expected, local traffic only. Police detail(s) will be onsite to assist motorists.**  
**\*\*Please note that work associated with the Mill Pond Pumping Station will close access to the Town Landing starting Tuesday 10/15\*\***

**1C-5:**

- Monday 10/14 – Continued sewer work on Independence Lane. **Access will be limited; police detail(s) will be onsite to assist residents.**
- Tuesday 10/15 - Commence water work on Kelley Lane. **Access will be limited; police detail(s) will be onsite to assist residents.**

**Two Week Look Ahead (10/21– 10/25):**

**1D-2A:**

- Continued site work at Pump Station #3 (Meetinghouse Road) and Pump Station #4 (Twine Field Drive) is expected.

**QAPS:**

- Work to be determined.

**1E-2:**

- Continued site work is expected at the pumping station site (Old Mill Boat Yard/Harbormasters Garage).
- Tentative roadwork on Cedar Swamp Lane (north and south) and Honeysuckle Lane.

**MPPS:**

- Continued sewer work on Mill Pond Road and Homestead Lane. **Road closures are expected, local traffic only. Police detail(s) will be onsite to assist motorists.**  
**\*\*Please note that work associated with the Mill Pond Pumping Station will close access to the Town Landing\*\***

**1C-5:**

- Continued water work on Kelley Lane. **Access will be limited; police detail(s) will be onsite to assist residents.**

**Three Week Look Ahead (10/28 – 11/01):**

**1D-2A:**

- Continued site work at Pump Station #3 (Meetinghouse Road) and Pump Station #4 (Twine Field Drive) is expected.

**QAPS:**

- Work to be determined.

**1E-2:**

- Continued site work is expected at the pumping station site (Old Mill Boat Yard/Harbormasters Garage).

**MPPS:**

- Continued sewer work on Mill Pond Road. ***Road closures are expected, local traffic only. Police detail(s) will be onsite to assist motorists.***  
***\*\*Please note that work associated with the Mill Pond Pumping Station will close access to the Town Landing\*\****

**1C-5:**

- Continued water work on Kelley Lane. ***Access will be limited; police detail(s) will be onsite to assist residents.***

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

Sewer construction updates are being posted to the Town's website under the "Projects" icon as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###