



Town of Chatham

Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – May 9, 2025

Contact: Robert Faley
Director of Public Works
(508) 945-5155; rfaley@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Phase 1C-5 – Oyster Pond Sewer Extension (1C-5), Dig It Construction LLC will be continuing work on the Phase 1E-2 – Stage Harbor Road Sewer Extension Project (1E-2), and Robert B. Our Co., Inc. will be continuing work on the Mill Pond Pumping Station Upgrade (MPPS) as outlined below.

Work for the week of May 12th – May 16th:

1C-5:

- Continued sewer work is planned on Kelley Lane. **Local traffic only. Police detail(s) will be on-site and signage in place to assist residents.**
- Continued site work is planned at the Oyster Pond Condominiums (OPC) pumping station site (1233 Main Street).

1E-2:

- Monday 5/12 – Tuesday 5/13 site restoration work along the roadways is planned for Stage Harbor Road and Champlain Road. **Minimal traffic impacts are expected.**
- Wednesday 5/14 - Roadway striping is planned (weather dependent) for Stage Harbor Road and Champlain Road. **Police details will be on-site and two detours will be in place pending the work area location.**

For public safety reasons, Stage Harbor Road between Bridge Street and Cedar Street will be closed and a detour will be in place.

- **Detour from Champlain Road – via Bridge Street**
- **Detour from Bridge Street around Champlain Road**
- **From Stage Harbor Road – via Cedar Street to Champlain Road**

For public safety reasons, Stage Harbor Road between the Harbormaster's Garage and Bridge Street will be closed and a detour will be in place.

- *Detour route will be from Bridge Street North to Stage Harbor Road, to Cedar Street, to Champlain Road.*
- *Detour route from Champlain Road to Cedar Street to Stage Harbor Road to Bridge Street.*
- Continued site work is planned at the pumping station site (Old Mill Boat Yard/Harbormasters Garage).

MPPS:

- Continued site work is planned at the Mill Pond pumping station site (85 Mill Pond Road). *Road closures are planned for Mill Pond Road and Homestead Lane, local traffic only.*

Two Week Look Ahead (5/19 – 5/23):

1C-5:

- Continued sewer work is planned on Kelley Lane. *Local traffic only. Police detail(s) will be on-site and signage in place to assist residents.*
- Continued site work is planned at the Oyster Pond Condominiums (OPC) pumping station site (1233 Main Street).

1E-2:

- Continued site work is planned at the pumping station site (Old Mill Boat Yard/Harbormasters Garage).

MPPS:

- Continued site work is planned at the Mill Pond pumping station site (85 Mill Pond Road). *Road closures are planned for Mill Pond Road and Homestead Lane, local traffic only.*
- Monday 5/19 – Tuesday 5/20 pavement preparation and paving is planned for the landing. *Road closures are planned for Mill Pond Road and Homestead Lane, local traffic only. Police detail(s) will be on-site to assist residents.*

Three Week Look Ahead (5/26 – 5/30): **No Work on Monday 5/26 in observance of Memorial Day******

1C-5:

- Continued sewer work is planned on Kelley Lane. *Local traffic only. Police detail(s) will be on-site and signage in place to assist residents.*
- Continued site work is planned at the Oyster Pond Condominiums (OPC) pumping station site (1233 Main Street).

1E-2:

- Continued site work is planned at the pumping station site (Old Mill Boat Yard/Harbormasters Garage).

MPPS:

- Continued site work is planned at the Mill Pond pumping station site (85 Mill Pond Road). *Road closures are planned for Mill Pond Road and Homestead Lane, local traffic only.*

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

Sewer construction updates are being posted to the Town's website under the "Projects" icon as the primary information site for residents at <http://www.chatham-ma.gov>. We encourage you to visit for additional information regarding the CWMP and other important projects and events in Town.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###